



█ Actual Work █ Critical Remaining Work ▶ Summary
█ Remaining Work ◆ Milestone



Activity ID	Activity Name	Start	Finish	2014												2015												2016												2017													
				Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N					
A1 610	Local Permits and Endorsements	31-Jul-15	03-Dec-15																																																		
Bid & Award				18-Dec-15	24-Mar-16																																																
A1 251	Preparation of Bid Documets	18-Dec-15	31-Dec-15																																																		
A1 252	Bid Announcement	01-Jan-16																																																			
A1 253	Project Procurement	01-Jan-16	15-Feb-16																																																		
A1 254	Pre-Bid Meeting & Site Visit	08-Jan-16																																																			
A1 255	Bid Opening	16-Feb-16																																																			
A1 256	Contractor Selection	16-Feb-16	07-Mar-16																																																		
A1 257	Contract Award		07-Mar-16																																																		
A1 258	Contracting	08-Mar-16	23-Mar-16																																																		
A1 268	Funds Obligated	24-Mar-16																																																			
Construction				24-Mar-16	13-Sep-17																																																
A1 259	Issuance of Notice to Proceed	24-Mar-16																																																			
A1 260	Project Construction	24-Mar-16	13-Sep-17																																																		
Phase VIII: Connection Central Park and Luis Muñoz Rivera Park				01-Apr-14	20-Sep-17																																																
Design & Pre-Engineering				01-Apr-14	17-Dec-15																																																
A1 300	Updating of Drawings	01-Apr-14*	25-Jul-14																																																		
A1 310	Updated Drawings Review	28-Jul-14	08-Aug-14																																																		
A1 320	Final Design	06-Aug-15	03-Dec-15																																																		
A1 330	Final Design Review	04-Dec-15	17-Dec-15																																																		
A1 340	Final Design Drawings Completed		17-Dec-15																																																		
A1 620	Local Permits and Endorsements	31-Jul-15	03-Dec-15																																																		
Bid & Award				25-Dec-15	31-Mar-16																																																
A1 350	Preparation of Bid Documets	25-Dec-15	07-Jan-16																																																		
A1 360	Bid Announcement	08-Jan-16																																																			
A1 370	Project Procurement	08-Jan-16	22-Feb-16																																																		
A1 380	Pre-Bid Meeting & Site Visit	15-Jan-16																																																			
A1 390	Bid Opening	23-Feb-16																																																			
A1 400	Contractor Selection	23-Feb-16	14-Mar-16																																																		
A1 405	Contract Award		14-Mar-16																																																		
A1 410	Contracting	15-Mar-16	30-Mar-16																																																		
A1 640	Funds Obligated	31-Mar-16																																																			
Construction				31-Mar-16	20-Sep-17																																																
A1 430	Issuance of Notice to Proceed	31-Mar-16																																																			
A1 440	Project Construction	31-Mar-16	20-Sep-17																																																		
Phase IX: Kalaf Street & Las Monjas				01-Apr-14	24-May-17																																																
Design & Pre-Engineering				01-Apr-14	17-Dec-15																																																
A1 450	Preliminary Design	01-Apr-14*	25-Jul-14																																																		
A1 460	Preliminary Design Review	28-Jul-14	08-Aug-14																																																		
A1 470	Final Design	06-Aug-15	03-Dec-15																																																		
A1 480	Final Design Review	04-Dec-15	17-Dec-15																																																		
A1 490	Final Design Drawings Completed		17-Dec-15																																																		
A1 630	Local Permits and Endorsements	31-Jul-15	03-Dec-15																																																		
Bid & Award				25-Dec-15	31-Mar-16																																																
A1 500	Preparation of Bid Documets	25-Dec-15	07-Jan-16																																																		
A1 510	Bid Announcement	08-Jan-16																																																			
A1 520	Project Procurement	08-Jan-16	22-Feb-16																																																		
A1 530	Pre-Bid Meeting & Site Visit	15-Jan-16																																																			
A1 540	Bid Opening	23-Feb-16																																																			
A1 550	Contractor Selection	23-Feb-16	14-Mar-16																																																		

█ Actual Work █ Critical Remaining Work ▶ Summary
█ Remaining Work ◆ Milestone



